



2 October 2018

Circular Head Community Wellbeing Centre update – October 2018

The construction program for the Circular Head Community Wellbeing Centre has been delayed.

In the past fortnight a problem has been identified in the supply of a component of the timber portals, which will need to be replaced.

“Stubbs Constructions have been working with their suppliers to rectify the problems which will involve unscrewing and replacing the plywood gussets on the framework,” Circular Head Council General Manager Scott Riley said.

“Before this can occur the new gussets need to be manufactured and delivered to site.

“While it is disappointing that this has occurred, the good news is that the fault in the product has been identified at this point where it is easier to rectify.”

A further assessment will be made for the construction program timeline once work on the roof is complete.

Work is continuing on parts of the project not impacted by this delay, but with a reduced number of people on site until the replacement work commences.